

21-03-16



CLUSTER C:

- C1,C2 & C5 : Roof RCC completed.
- C3 : Outer plastering work under progress
- C4 : Outer and Inner plastering work completed.
- C6 : Lintel Level block work under progress.

21-03-16



CLUSTER D: D1 to D4 & D6 :Outer and Inner plastering work completed.
D5 : Outer Plastering work completed.

21-03-16



CLUSTER H:

- H1 & H2 Plinth beam RCC completed.
- H3 : plot marking work under progress.
- H4 to H7 : Basement level gravel filling work completed and consolidation work under progress.
- H7A : Kept on Hold.
- H9 : Plinth beam RCC work under progress.
- H10 to H13: Basement gravel filling work in progress.
- H14 : Footing PCC Work completed.

21-03-16



CLUSTER I: I4 & I5 : Basement level block work under progress
I1,I2,I3,I21 & I22 : Kept on Hold.

21-03-16



CLUSTER J:

J1 to J3 : Basement block work under progress.

J4 : basement gravel filling work completed.

J5 & J6 : Lintel level block work under progress.

J7 to J10 : Basement gravel filling work completed.

21-03-16



CLUSTER N: N1 to N3 & N5 to N10: Outer and Inner Plastering work completed.
N4 & N11 : Kept on Hold.

21-03-16



CLUSTER O and P: Road side view

21-03-16



CLUSTER O:

O1,O2,O3,O13,&O14 : Roof RCC completed.

O4,O5,O7,O7A, O9,O10 : Outer and Inner plastering work completed.

O11 : Outer plastering work completed, Inner plastering under progress

O12 : Outer and Inner Plastering work under progress.

O6 : Column Rec up to Roof level completed super structure block work under progress.

21-03-16



CLUSTER P: P1to P5 : Outer plastering completed, Inner plastering under progress
P6 to P10 : Outer plastering work under progress.

VNCT LOTUS VILLAS SITE PICS

21-03-16



CLUSTER Q: Q1 to Q4 : Outer Plastering work under progress
Q5 to Q7A : Outer and Inner Plastering work completed

21-03-16



CLUSTER R: R7A & R9: Plinth beam bar bending work under progress

21-03-16



CLUSTER S:
S2 & S3 Plinth Beam RCC work under progress.
S4 & S5 : basement filling work completed.
S6 to S10 : Footing RCC work Completed.

21-03-16



CLUSTER U: U1 & U2 : Column box RCC upto Roof level under progress.
U3 to U5 : Lintel RCC work completed.

21-03-16



CLUSTER U: U1 & U2 : Column box RCC up to Roof level under progress.
U3 to U5 : Lintel RCC work completed.

21-03-16



CLUSTER V: V1 & V2 : Lintel shuttering and bar bending work in progress.
V3 & V4 : basement filling and consolidation work completed.
column RCC up to Roof level under progress.

21-03-16



CLUSTER W: W1 & W2 : Basement filling and consolidation work completed
Column RCC up to Roof level under progress.

W3 & W4 : Kept on Hold.

21-03-16



CLUSTER X:X1 to X7 : Earth work, Excavation work under progress